

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD
07-08-11 to 07-14-11**

**97%
Green**

Behind the Barricade

Plan of the Week

JULY 22 – JULY 28

Modernization Activities Wing 2

Wing 2

7th Floor

East/West

- Start pre-functional tests for fan coil unit
- Strip wing corridor floors

6th Floor

East/West

- Start pre-functional tests for Fan coil unit
- Strip wing corridor floors
- Install door hardware

Mechanical- Floor

East/West

- Installing mechanical electrical plumbing pipe/duct/sprinkler
- Insulate pipes and duct
- Rough in fire alarm conduit
- Final coat of paint
- Removing excess material and tools

5th Floor

East/West

- Start pre-functional tests for fan coil unit
- Install toilet partition doors
- Install toilet accessories, faucettes, etc.
- Install door hardware

4th Floor

East/West

- Start pre-functional tests for fan coil unit
- Install door hardware
- Strip wing corridor floors
- Install toilet partition doors
- Install toilet accessories, faucettes, etc.

3rd Floor

East/West

- Start pre-functional tests for fan coil unit
- Install surface non metallic raceway

- 1st coat of paint
- 2nd coat of paint
- Install light fixtures
- Install carpet
- Install restroom ceramic tile
- Strip wing corridor floors

2nd Floor

East/West

- Close-in walls/shafts
- Finish sheet rock
- Prep walls for prime coat of paint
- Prime coat of paint
- Close-in walls/shafts

1st Floor

East/West

- Rough in mechanical pipe and condensate risers
- Test pipe and condensate riser
- Inspect walls/shaft
- Close in walls/shafts
- Start excavation at planter and entrance
- Start waterproofing planter
- Install formwork for foundation walls of curbs
- Pour foundations walls

Basement Level

West

- Rough in duct work & mechanical electrical plumbing/piping
- Rough in sprinkler
- Insulate perimeter walls
- Frame perimeter walls