

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

Behind the Barricade

Plan of the Week

JULY 29 –AUG 04

Modernization Activities Wing 2

Wing 2

7th Floor

East/West

- Start pre-functional tests for fan coil unit
- Install blinds
- Install fire alarm devices
- Start pre-clean
- Commissioning of fan coil units

6th Floor

East/West

- Start pre-functional tests for fan coil units
- Install blinds
- Install fire alarm devices
- Start pre punch list
- Start pre clean
- Commissioning of fan coil units

Mechanical- Floor

East/West

- Final coat of paint
- Install fire alarm devices
- Labeling and tagging pipes and ducts
- Traffic coating on floor

5th Floor

East/West

- Start pre-functional tests for fan coil unit
- Install blinds
- Install fire alarm devices
- Start pre punch list
- Start pre clean

4th Floor

East/West

- Start pre-functional tests for fan coil unit
- Start pre punch list
- Start pre clean

3rd Floor

East/West

- Start pre-functional tests for fan coil unit
- Install light fixtures
- Install restroom ceramic tile
- Install toilet partitions
- Install toilet accessories
- Strip wing corridor floors

2nd Floor

East/West

- Final coat of paint
- Hang doors
- Install surface non metallic raceway
- Install light fixtures
- Install carpet

1st Floor

East/West

- Rough in mechanical pipe and condensate riser
- Test pipe and condensate risers
- Inspect walls/shafts
- Close in walls/shafts
- Install drains
- Pour foundation walls
- Form ramps and steps

Basement Level

West

- Rough in duct work & mechanical electrical plumbing/piping
- Rough in sprinkler
- Insulate perimeter walls
- Frame perimeter walls

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD
07-15-11 to 07-21-11**

**97%
Green**

