

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

Behind the Barricade

Plan of the Week

VOLUME 1, ISSUE 32

FEB 15 - FEB 21, 2008

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE PERIOD
02-08-08 to 02-14-08**

95%

Green

Modernization Activities Wing 4

Stairs 40/43/42

- Install closers
- Paint stairs

Stairs 41

- Prep for painting

1st Floor

- Close in shafts and soffits
- Plaster ceiling repair
- Wall close in inspection

2nd Floor

- Shaft and soffit close inspections
- Plaster ceiling repair
- Hang doors east side
- Paint walls east side

3rd Floor

- Install toilet partition accessories.
- West side shaft close-ins
- West side hall way offices, painting and carpeting

4th Floor

- Clean and pre punch restrooms.
- Final Pre clean
- Install GFRG, plaster patch
- Install accessories

5th Floor

- Architectural punch out
- Clean and pre punch restrooms
- Install GFRG, plaster patch
- Install toilet accessories

M-Level

- Paint north/ south sides
- Prep to paint floor

6th Floor

- Clean and punch restrooms
- Architectural punch-out/FCU close-ins
- Install GFRG in main corridor
- Install toilet accessories

7th Floor

- Architectural /FCU Close-ins
- Clean and pre-punch restrooms
- Install toilet accessories

Penthouse

- MEP rough in at restroom.

WING 5

Acoustic plaster elevator lobbies

Egress Work(18th/19th street)

Work in progress.