

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

Behind the Barricade

Plan of the Week

VOLUME 1, ISSUE 42 APRIL 25 - MAY 1, 2008

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE PERIOD
04-18-08 to 04-24-08**

92%
Green

Modernization Activities Wing 4

Stairs 40/43/42

- Pre-punch
- Night work-stripping stairs

Stairs 41

- Night work-stripping stairs
- Pre-punch

1st Floor

- West-Prime, 1st. Coat, telecommunication outlets, lights
- West-complete Gypsum Wall Board installation
- West-Restroom set fixtures, toilets, part., accessories
- East-Restroom set fixtures
- East-complete Gypsum Wall Board installation

2nd Floor

- East punch-list in Jacobs hands 4.21.08
- West punch-list
- Pre-clean
- Final clean

3rd Floor

- West pre-punch in Jacobs hands 4.4.08
- East pre-punch goes to Jacobs 4.12.08
- Final clean

4th Floor

- Punch-list in Jacobs hands 4.19.08
- Final clean

5th Floor

- Punch-list in Jacobs hands 4.17.08

M-Level

- Durex prepping west side to Receive paint

6th Floor

- Punch-list is back
- Final clean

7th Floor

- Punch-list verification
- Punch-list verification

Penthouse

- Sprinkler
- Restrooms— ceramic tile, paint, hang doors, fixtures

WING 5

- Acoustic plaster in elevator lobbies

Egress Work(18th/19th street)

- West— pour concrete, set curbs, temporarily handrails, clean up landscaping
- East-pour concrete, set curbs, temporarily handrails, clean up landscaping

Snack Bar

- Receive and install kitchen equipment
- Close-in ceiling
- Install soda line
- Pre-clean
- Punch
- Final clean

