

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD**

05-25-09 to 05-29-09

99%

Green

Behind the Barricade

Plan of the Week

JUNE 01 - JUNE 07, 2009

Modernization Activities Wing 3

Wing 3

7th Floor

East/West

- Patch existing partitions
- Prime paint walls and frames
- Pour floor concrete
- Close in toilet room walls
- Frame walls at stair 30
- Inspect FCU cabinets

6th Floor

East/West

- Patch existing partitions
- Tape & Finish GWB
- Pour floor concrete
- Prime paint walls & ceilings
- Close in toilet room walls

Mechanical- Floor

East/West

- Pour concrete at stair 30
- Installing MEP pipe/duct
- R/I Fire alarm conduit
- R/I domestic plumbing
- Install electrical busduct

5th Floor

East/West

- Install panel boards & pull feeder wire
- Pour concrete on floor
- Hang drywall on perimeter walls
- Hang drywall on interior bulk heads
- Finish drywall
- Prime paint ceilings
- Fire stop floors and walls
- Inspect walls and ceilings

4th Floor

East/West

- Framing shafts, plaster patching
- Install new windows
- Fire stop walls and floors
- Owners inspections
- Insulate (5 pipe system)

3rd Floor

East/West

- Framing shafts, plaster patching
- Repair windows
- Framing shafts, plaster patching
- Owners inspections
- Insulate (5 pipe system)
- R/I outside duct riser
- Fire stop walls and floors

2nd Floor

East/West

- Test sprinkler
- R/I outside duct riser
- R/I electrical conduits
- Frame exterior walls and bulkheads

1st Floor

East/West

- Frame walls and bulkheads
- R/I telecom conduits
- Install Stair 30
- R/I duct risers

Cafeteria

- Detail general demolition
- Start Roof demo

Elevator 13/14

- Installing renovated equipment motors etc.

