

MODERNIZATION PROGRAM
LIAISON OFFICE

SPECIAL POINTS OF
INTEREST

Activities Plan Key:

(Dust) - This means that this activity could possibly generate dust.

(IAQ) - This means that this activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This means that this activity could generate noise.

If any of the above conditions becomes an irritant, call 208.7560 immediately.

Q: What is SMACNA?

A: SMACNA is the Sheet Metal and Air Conditioning Contractor's National Association. Their guidelines are what NIOSH has asked us to comply with. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily check to ensure their contractor meets these guidelines.

GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.

RESULTS AS OF
9/04/2007:

95%
Green

Behind the Barricade

Plan of the Week

VOLUME I, ISSUE 12

SEPTEMBER 10-14,

Modernization Activities Wing 4

1st Floor

- Demo sash and remove lead paint
- Continue mechanical, electrical, and plumbing rough-ins
- Install metal stud framing and gyp board **(Noise)**

2nd Floor

- Continue mechanical, electrical, and plumbing rough-ins
- Demolish sash and remove lead paint
- Install metal stud framing and gyp board **(Noise)**

3rd Floor

- Close in perimeter chases
- Install sash and refurbish frames
- Continue mechanical, electrical, and plumbing rough-ins
- Hang gyp board

4th Floor

- Hang and finish gyp board
- Close in perimeter chases
- Install ceramic tiles and toilets
- Stock carpet

5th Floor

- Prepare for painting **(Dust)**
- Install surface nonmetallic raceway
- Prime wall ,doors and ceiling **(IAQ)**
- Install ceramic tiles and toilets
- Hang doors
- Stock carpet

M-Level

- Continue mechanical, electrical and plumbing rough-ins
- Install concrete masonry units
- Install fire protection piping
- Prep/paint west side **(Dust, IAQ, Noise)**

6th Floor

- Finish paint **(IAQ)**
- Stock carpet/prep floor

7th Floor

- Fan coil units close-in.
- Install carpet **(IAQ)**
- Install door hardware

Penthouse

- General demolition **(Noise)**

Elevators

- Refurbish W. cab interior
- Continue work on elevator #24

Gymnasium

- Prime and finish painting of interior walls and ceiling. **(IAQ)**
- Prepare floor
- Wood floor delivery
- Clean walls

Basement

- Remove asbestos containing materials **(weekends and off hours)**

