

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) -This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containment material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD
12-08-08 to 12-12-08**

99%
Green

Behind the Barricade

Plan of the Week

DEC. 15 - 21, 2008

Modernization Activities Wing 3

Wing 3

7th Floor

East/West

- Stocking material
- Lead abatement
- Remove windows, install temperature window covering
- Build abatement containment enclosure
- Remove left over debris

6th Floor

East/West

- Stocking material
- Lead abatement
- Minor demolition
- Framing soffits, shafts
- Build abatement containment enclosure
- Remove latent ACM in chases
- Abatement material removal

Mechanical- Floor

East/West

- Secure area with monitors and card readers
- Pour equipment pads
- Prime and (1) coat ceiling and walls
- Abatement material removal-area 1(North)
- Abatement material removal-area 1 (South)
- Removal of pipes, ducts, etc. (North, South)

5th Floor

East/West

- Build abatement containment enclosure
- Remove left over debris
- Remove latent ACM in chases

4th Floor

East/West

- Remove left over debris

3rd Floor

East/West

- Remove left over debris

2nd Floor

East/West

- Remove left over debris

1st Floor

East/West

- Remove left over debris

Cafeteria

- East side-mural protection
- West side-mural protection
- Center– Selective demo
- Center-Set up containment

Elevator 13/14

- Erecting scaffold
- Install sheetrock and channel

