

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD
05-13-11 to 05-19-11**

**97%
Green**

Behind the Barricade

Plan of the Week

MAY 27 - JUNE 02, 2011

Modernization Activities Wing 2

Wing 3

7th Floor

East/West

- Remove hoist and chute
- Install plumbing fixtures in restroom
- Install carpet
- Install kitchen cabinets
- Prime paint stairs 20, 23
- Remove hoist and chute

6th Floor

East/West

- Final coat of paint
- Remove protection
- Install plumbing fixtures in restroom
- Install carpet
- Install kitchen cabinets
- Prime paint stairs 20,23
- Remove hoist and chute

Mechanical- Floor

East/West

- Installing mechanical electrical plumbing pipe/duct/sprinkler
- Rough in fire alarm conduit
- Insulate pipes and duct

5th Floor

East/West

- 1st coat of paint & Final coat of paint
- Hang doors
- Install kitchen floor and cabinets
- Finish walls of stairs 20,23
- Installing plumbing fixtures in restroom
- Surface non metallic raceway

4th Floor

East/West

- Point up prime coat & 1st coat of paint

- Install Surface non metallic raceway
- Hang doors & Install kitchen floor & cabinets
- Finish walls of stairs 20,23
- Point up metal walls
- Remove hoist and chute

3rd Floor

East/West

- Finish sheet rock & plaster patching
- Install kitchen floor
- Plaster patching
- Texture ceilings & close in walls/shafts

2nd Floor

East/West

- Rough in mechanical pipe and condensate risers
- Test pipe and condensate risers
- Inspect walls/shafts & close in walls/shafts

1st Floor

East/West

- Complete demolition
- Remove and discard party walls
- Rough in mechanical electrical plumbing pipe at perimeter
- Material delivery
- Remove hoist and chute

Basement Level

West

- Complete demolition
- Rough in duct work & mechanical electrical plumbing
- Rough in sprinkler
- Insulate perimeter walls

