

**Daily Engineering Control Verification Sampling  
General Services Administration  
Department of the Interior Modernization Program  
1849 C Street NW, Washington, DC**

**Week ending: 04/23/2009**

Note 1: TVOC = Total Volatile Organic Compounds, which is the total concentration of any volatile organic compounds that may be present. Volatile organic compounds are organic chemicals that have a high vapor pressure and easily form vapors at normal temperature. While there is currently no Permissible Exposure Limit (PEL) for TVOCs, an action level of 1.3 parts per million (ppm) has been established for this project based on best available research.

Note 2: OSHA Total and Respirable Particulate PEL = 15.0 milligrams per cubic meter of air (mg/m<sup>3</sup>) for total particulates, 5.0 mg/m<sup>3</sup> for respirable particulates.

**Friday: 04/17/2009**

Floor	Location	Time	Total Particulates (mg/m <sup>3</sup> )	TVOC (ppm)	Comments
7	Along main corridor between wing 4&2	0830	0.008	0.0	
6	Along main corridor between wing 2&4	0832	0.005	0.0	
5	Along main corridor between wing 4&2	0834	0.004	0.0	
4	Along main corridor between wing 2&4	0836	0.005	0.0	
3	Along main corridor between wing 4&2	0838	0.004	0.0	
2	Along main corridor between wing 2&4	0840	0.007	0.0	
1	Along main corridor between wing 4&2	0844	0.008	0.0	
B	Along main corridor between wing 2&4	0846	0.013	0.0	
					*calibrated TVOC and Dust Trak

**Monday: 04/20/2009**

Floor	Location	Time	Total Particulates (mg/m <sup>3</sup> )	TVOC (ppm)	Comments
7	Along main corridor between wing 4&2	0712	0.005	0.0	
6	Along main corridor between wing 2&4	0714	0.003	0.0	
5	Along main corridor between wing 4&2	0716	0.003	0.0	
4	Along main corridor between wing 2&4	0718	0.004	0.0	
3	Along main corridor between wing 4&2	0720	0.005	0.0	
2	Along main corridor between wing 2&4	0722	0.012	0.0	
1	Along main corridor between wing 4&2	0724	0.022	0.0	
B	Along main corridor between wing 2&4	0726	0.018	0.0	
					*calibrated TVOC and Dust Trak

Tuesday: 04/21/2009

Floor	Location	Time	Total Particulates (mg/m <sup>3</sup> )	TVOC (ppm)	Comments
7	Along main corridor between wing 4&2	1031	0.008	0.0	
6	Along main corridor between wing 2&4	1033	0.004	0.0	
5	Along main corridor between wing 4&2	1035	0.004	0.0	
4	Along main corridor between wing 2&4	1037	0.002	0.0	
3	Along main corridor between wing 4&2	1039	0.004	0.0	
2	Along main corridor between wing 2&4	1041	0.006	0.0	
1	Along main corridor between wing 4&2	1043	0.023	0.0	
B	Along main corridor between wing 2&4	1045	0.022	0.0	
					*calibrated TVOC and Dust Trak

Wednesday: 04/22/2009

Floor	Location	Time	Total Particulates (mg/m <sup>3</sup> )	TVOC (ppm)	Comments
7	Along main corridor between wing 4&2	0832	0.006	0.0	
6	Along main corridor between wing 2&4	0834	0.005	0.0	
5	Along main corridor between wing 4&2	0836	0.003	0.0	
4	Along main corridor between wing 2&4	0838	0.003	0.0	
3	Along main corridor between wing 4&2	0840	0.005	0.0	
2	Along main corridor between wing 2&4	0842	0.006	0.0	
1	Along main corridor between wing 4&2	0844	0.019	0.0	
B	Along main corridor between wing 2&4	0846	0.014	0.0	
					*calibrated TVOC and Dust Trak

Thursday: 04/23/2009

Floor	Location	Time	Total Particulates (mg/m <sup>3</sup> )	TVOC (ppm)	Comments
7	Along main corridor between wing 4&2	0707	0.005	0.0	
6	Along main corridor between wing 2&4	0709	0.003	0.0	
5	Along main corridor between wing 4&2	0711	0.007	0.0	
4	Along main corridor between wing 2&4	0713	0.003	0.0	
3	Along main corridor between wing 4&2	0715	0.008	0.0	
2	Along main corridor between wing 2&4	0717	0.007	0.0	
1	Along main corridor between wing 4&2	0719	0.017	0.0	
B	Along main corridor between wing 2&4	0721	0.010	0.0	
					*calibrated TVOC and Dust Trak


Follow-Up Sampling in Areas with Results Above Established Action Levels

Floor	Location	Retest Time	Total Particulates (mg/m <sup>3</sup> )	TVOC (ppm)	Comments
	N/A				

Additional Comments

Date	Floor	Comments

  
 Chelsea L. Ford  
 Industrial Hygienist

  
 Christopher P. Williams, CIH  
 Project Manager

Distribution

MACTEC	GSA	Jacobs Engineering	DOI
Chris Williams, CIH	James Hodges, CHMM	Pio Masone, PM	Sandra Jackson, IH
	Pradip Patel, Assistant PM		