

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD**

03-23-09 to 03-27-09

99%

Green

Behind the Barricade

Plan of the Week

MAR.30 - APR.05, 2009

Modernization Activities Wing 3

Wing 3

7th Floor

East/West

- Lead abatement of FCU's, etc. and fire stopping
- Close in walls and shafts and soffit , shaft close in inspection
- Install FCU structures
- Sprinkler pipe rough in at offices

6th Floor

East/West

- Lead abatement of FCU's, etc. and fire stopping
- Soffit and shaft close-in inspections and close-in walls and shafts
- Install exterior shaft pipes, conduit and duct
- Sprinkler pipe rough-in at offices
- Install windows
- Install CMU privacy wall in restroom/wall patching
- Repair windows, paint windows and install window frames
- Sprinkler pipe rough-in at offices

Mechanical- Floor

East/West

- Secure area with monitors, card readers
- Insulate HVAC duct and pipes
- Painting exterior ornamental grills
- R/I Fire alarm conduit
- Install MEP pipe/duct/sprinkler test mechanical pipe mains

5th Floor

East/West

- Installing (5 pipe) system for FCU's
- Texturing ceiling

- Testing (5 pipe system) and insulate (5 pipe system).
- R/I lighting conduit
- Sprinkler pipe rough-in at offices

4th Floor

East/West

- Framing soffits, shafts, plaster patching
- Install exterior insulation
- Install 5 pipe system at exterior shafts
- R/I lighting conduit

3rd Floor

East/West

- Install exterior insulation
- Remove left over debris
- Framing soffits, shafts, plaster patching
- R/I lighting conduit

2nd Floor

East/West

- Install exterior insulation and install 5 pipe system at exterior shafts
- R/I lighting conduit
- Framing soffits, shafts, plaster patching

1st Floor

East/West

- Remove left over debris

Cafeteria

- Install ACM containment
- Pre-Abatement
- ACM removal

Elevator 13/14

- Installing renovated equipment motors etc.

