

**MODERNIZATION  
PROGRAM  
LIAISON OFFICE**

**DEFINITIONS:**

**(Dust)** - This activity could possibly generate dust.

**(IAQ)** - This activity could possibly be a source of Indoor Air Quality concerns.

**(Noise)** - This activity could generate noise.

**(ACM)** - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

**What is SMACNA?**

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S  
COMPLIANCE WITH  
SMACNA GUIDELINES.**

**RESULTS  
FOR THE  
PERIOD  
04-01-09 to 04-04-09**

**99%  
Green**

# Behind the Barricade

## Plan of the Week

APR. 06 - APR. 12, 2009

### Modernization Activities Wing 3

**Wing 3**

**7th Floor**

**East/West**

- Lead abatement of FCU's, etc. and fire stopping
- Close in walls and shafts and soffit , shaft close in inspection
- Install FCU structures
- Priming ceiling

**6th Floor**

**East/West**

- Lead abatement of FCU's, etc. and fire stopping
- Soffit and shaft close-in inspections and close-in walls and shafts
- Install exterior shaft pipes, conduit and duct
- Sprinkler pipe rough-in at offices
- Install windows
- Set door frames
- Repair windows, paint windows and install window frames
- Sprinkler pipe rough-in at offices

**Mechanical- Floor**

**East/West**

- Secure area with monitors, card readers
- Insulate HVAC duct and pipes
- Painting exterior ornamental grills
- R/I Fire alarm conduit
- Install MEP pipe/duct/sprinkler test mechanical pipe mains
- Install busduct

**5th Floor**

**East/West**

- Installing (5 pipe) system for FCU's
- Texturing ceiling

- Testing (5 pipe system) and insulate (5 pipe system).
- Installing windows
- Set FCU's

**4th Floor**

**East/West**

- Framing soffits, shafts, plaster patching
- Install exterior insulation
- Install 5 pipe system at exterior shafts
- R/I lighting conduit

**3rd Floor**

**East/West**

- Install exterior insulation
- Remove left over debris
- Framing soffits, shafts, plaster patching
- R/I lighting conduit

**2nd Floor**

**East/West**

- Install ACM containment
- Pre-Abatement
- Framing soffits, shafts, plaster patching

**1st Floor**

**East/West**

- Install ACM containment
- Pre-Abatement

**Cafeteria**

- Install ACM containment
- Pre-Abatement
- ACM removal

**Elevator 13/14**

- Installing renovated equipment motors etc.

