

**MODERNIZATION  
PROGRAM  
LIAISON OFFICE**

**DEFINITIONS:**

**(Dust)** - This activity could possibly generate dust.

**(IAQ)** - This activity could possibly be a source of Indoor Air Quality concerns.

**(Noise)** - This activity could generate noise.

**(ACM)** - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

**What is SMACNA?**

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S  
COMPLIANCE WITH  
SMACNA GUIDELINES.**

**RESULTS  
FOR THE  
PERIOD  
05-11-09 to 05-15-09**

**99%  
Green**

# Behind the Barricade

## Plan of the Week

MAY. 18 - MAY. 24, 2009

### Modernization Activities Wing 3

**Wing 3**

**7th Floor**

**East/West**

- Patch existing partitions
- Prime paint walls and frames
- Pour floor concrete
- Close in toilet room walls
- Frame walls at stair 30
- Inspect FCU cabinets

**6th Floor**

**East/West**

- Patch existing partitions
- Tape & Finish GWB
- Pour floor concrete
- Prime paint walls & ceilings
- Close in toilet room walls

**Mechanical- Floor**

**East/West**

- Pull fire alarm wire
- Installing MEP pipe/duct
- R/I Fire alarm conduit
- R/I domestic plumbing
- Install electrical busduct

**5th Floor**

**East/West**

- Install panel boards & pull feeder wire
- Pour concrete on floor
- Hang drywall on perimeter walls
- Hang drywall on interior bulk heads
- Finish drywall
- Prime paint ceilings
- Fire stop floors and walls
- Inspect walls and ceilings

**4th Floor**

**East/West**

- Framing shafts, plaster patching
- Install new windows
- Fire stop walls and floors
- Owners inspections
- Insulate (5 pipe system)

**3rd Floor**

**East/West**

- Framing shafts, plaster patching
- Repair windows
- Framing shafts, plaster patching
- Owners inspections
- Insulate (5 pipe system)
- R/I outside duct riser
- Fire stop walls and floors

**2nd Floor**

**East/West**

- Framing soffits, shafts, plaster patching
- Lead abatement
- General Demolition
- Frame exterior walls and bulkheads

**1st Floor**

**East/West**

- Frame walls and bulkheads
- Build HAZMAT containment
- HAZMAT removal
- HAZMAT air test

**Cafeteria**

- Detail general demolition
- Start Roof demo

**Elevator 13/14**

- Installing renovated equipment motors etc.

