

MODERNIZATION OVERSIGHT
PROGRAM OFFICE

SPECIAL POINTS OF
INTEREST

Activities Plan Key:

(Dust) - This means that this activity could possibly generate dust.

(IAQ) - This means that this activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This means that this activity could generate substantial noise.

If any of the above conditions becomes an irritant, call 208.7560 immediately.

Q: What is SMACNA?

A: SMACNA is the Sheet Metal and Air Conditioning Contractor's National Association. Their guidelines are what NIOSH has asked us to comply with. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily check to ensure their contractor meets these guidelines.

GSA CONTRACTOR'S
COMPLIANCE WITH
THE SMACNA
GUIDELINES.

RESULTS AS OF
07/26/2007:

82%
Yellow

Behind the Barricade

Plan of the Week

VOLUME 1, ISSUE 6 JULY 30-AUG 3, 2007

Modernization Activities Wing 4

1st Floor

- Remove asbestos-containing material **(only done on weekends and off hours)**
- Install insulation
- Continue mechanical, electrical, and plumbing rough-ins
- General demolition **(Noise)**

2nd Floor

- Continue mechanical, electrical, and plumbing rough-ins
- Demolish sash and remove lead
- Install metal stud framing and gyp board **(Noise)**

3rd Floor

- Close in perimeter chases
- Install sash and refurbish frames
- Continue mechanical, electrical, and plumbing rough-ins

4th Floor

- Hang and finish gyp board
- Install sash and refurbish windows
- Pour concrete pan stairs and landing **(Dust, IAQ)**

5th Floor

- Prepare for painting **(Dust)**

M-Level

- Continue mechanical, electrical and plumbing rough-ins
- Install concrete masonry units **(Dust, IAQ, Noise)**

6th Floor

- Prime and paint **(IAQ)**
- Install ceramic tile and toilets

7th Floor

- Swing doors and prepare for painting **(Dust)**
- Finish painting walls and ceilings **(IAQ)**
- Install toilets and ceramic tile

Penthouse

- General demolition **(Noise)**

Elevators

- Refurbish W. cab interior
- Continue work on #24

Gymnasium

- Prepare interior walls and ceilings for painting **(IAQ)**
- Repair skylight beams and plaster ceilings

Basement

- Build demolition containment on west side
- Remove asbestos containing