

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD
04-20-09 to 04-24-09**

**99%
Green**

Behind the Barricade

Plan of the Week

APR. 27 - MAY. 03, 2009

Modernization Activities Wing 3

Wing 3

7th Floor

East/West

- Installing Stairs 30,33
- Piping to FCU's
- R/I domestic plumbing
- Tape & Finish GWB
- Installing Stairs 33
- Priming ceiling

6th Floor

East/West

- Lead abatement of FCU's, etc.
- Tape & Finish GWB
- Soffit and shaft close-in inspections and close-in walls and shafts
- R/I domestic plumbing
- Installing stairs 30,33
- Set door frames
- Priming ceilings

Mechanical- Floor

East/West

- Insulate HVAC duct duct and pipes
- Test mechanical pipe mains
- R/I Fire alarm conduit
- R/I domestic plumbing
- Install electrical busduct and install busduct

5th Floor

East/West

- Install panel boards & pull feeder wire
- Installing (5 pipe) system for FCU's
- Testing (5 pipe system)
- Insulate (5 pipe system)
- Set FCU's
- Fire stop penetrations
- Hydrostatic test sprinkler pipe

4th Floor

East/West

- Framing soffits, shafts, plaster patching
- Installing (5 pipe) system for FCU's
- Testing (5 pipe system)
- Insulate (5 pipe system)

3rd Floor

East/West

- Demo windows
- Install window protection
- Framing soffits, shafts, plaster patching
- R/I outside duct riser
- Installing (5 pipe) system for FCU's
- Testing (5 pipe system)
- Insulate (5 pipe system)

2nd Floor

East/West

- Lead abatement
- Framing soffits, shafts, plaster patching
- General demolition

1st Floor

East/West

- Lead abatement
- General demolition

Cafeteria

- Detail general demolition
- Protection

Elevator 13/14

- Installing renovated equipment motors etc.

