

**MODERNIZATION  
PROGRAM  
LIAISON OFFICE**

**DEFINITIONS:**

**(Dust)** - This activity could possibly generate dust.

**(IAQ)** - This activity could possibly be a source of Indoor Air Quality concerns.

**(Noise)** - This activity could generate noise.

**(ACM)** - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

**What is SMACNA?**

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S  
COMPLIANCE WITH  
SMACNA GUIDELINES.**

**RESULTS  
FOR THE  
PERIOD**

**06-01-09 to 06-05-09**

**99%**

**Green**

# Behind the Barricade

## Plan of the Week

JUNE 08-JUNE 14, 2009

### Modernization Activities Wing 3

**Wing 3**

**7th Floor**

**East/West**

- Test fire alarm wire
- Caulk windows
- Rough in toilet exhaust
- Connect fan coil units

**6th Floor**

**East/West**

- Patch existing partitions
- Tape & Finish sheet rock
- Patch plaster walls
- Prime paint walls & ceilings
- Reinstall stone base
- Hang sheet rock

**Mechanical- Floor**

**East/West**

- Installing mechanical electrical plumbing
- Test mechanical pipe mains
- Insulate heating ventilation & air condition
- Rough in domestic plumbing
- Install electrical busduct

**5th Floor**

**East/West**

- Install concrete on floor
- Frame walls at stair 30
- Finish drywall
- Install fan coil covers
- Prime paint ceilings
- Inspect walls and ceilings

**4th Floor**

**East/West**

- Finish drywall
- Plaster patching
- Pour concrete at stair 30

- Framing shafts, plaster patching
- Fire stop walls and floors
- Owners inspections

**3rd Floor**

**East/West**

- Install new windows
- Pour concrete at stair 30
- Hang drywall close-ins
- Framing shafts, plaster patching
- Fire stop walls and floors
- Owners inspections

**2nd Floor**

**East/West**

- Test sprinkler
- Rough in electrical conduits
- Install new windows
- Frame exterior walls and bulkheads
- Rough in duct risers

**1st Floor**

**East/West**

- Frame walls and bulkheads
- Demo east end of wing
- Abate east end of wing
- General demolition
- Demo Sashes
- Install window protection

**Cafeteria**

- Detail general demolition
- Start Roof demo
- Form new skylight curbs
- Pour new curbs

**Elevator 13/14**

- Installing renovated equipment motors etc.

