

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD
06-15-09 to 06-19-09**

**99%
Green**

Behind the Barricade

Plan of the Week

JUNE 22-JUNE 28, 2009

Modernization Activities Wing 3

Wing 3

7th Floor

East/West

- Paint
- Hang drywall close in at stair 30
- Finish drywall at stair 30
- Plaster Patching
- Prime paint
- Caulk windows

6th Floor

East/West

- Tape & Finish sand sheet rock
- Install trims
- Prime paint & paint
- Caulk windows
- Prime paint
- Point up

Mechanical- Floor

East/West

- Connect equipment
- Set door frames
- Install light fixtures
- Install air handling unit pumps

5th Floor

East/West

- Rough in toilet exhaust
- Insulate plumbing pipe
- Pour chase infill
- Fire stop exterior wall at chase
- Caulk windows

4th Floor

East/West

- Rough in plumbing risers
- Install control wires
- Test plumbing risers

- Insulate plumbing pipe
- Fire stop exterior wall at chase
- Caulk windows

3rd Floor

East/West

- Connect fan coil units
- Install control wires
- Framing at stair 30
- Set door frames
- Caulk windows

2nd Floor

East/West

- Connect fan coils
- Test sprinkler pipe
- Test fire alarm wire
- Plaster patching
- Texture ceilings

1st Floor

East/West

- Plaster patching
- Connect fan coil units
- Rough in mechanical pipe
- Insulate walls
- Rough in conduit
- Lead abatement

Elevator 11/12/13/14

- Modify equipment and hoistways
- Concrete pads
- Install relief air

