

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

(ACM) - Asbestos containing material.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE
PERIOD**

07-27-09 to 07-31-09

95%

Green

Behind the Barricade

Plan of the Week

AUG 03 - AUG 09, 2009

Modernization Activities Wing 3

Wing 3

7th Floor

East/West

- Install Trim & Crown
- Install surface non metallic raceway
- Clean for finishes
- Prime & paint
- Swing doors

6th Floor

East/West

- Install trim & crown
- Install surface non metallic raceway
- Clean for finishes
- Prime & Paint

Mechanical- Floor

East/West

- Connect duct to equipment
- Hang drywall at stair 30
- Connect pipe to equipment
- Insulate heating ventilation & air condition
- Set door frames
- Build M405

5th Floor

East/West

- Insulate cable tray
- Scraping lead from base boards
- Install trim & crown
- Plaster patching
- Reinstall stone base
- Prime paint

4th Floor

East/West

- Insulate heating ventilation & air condition piping
- Hang toilet ceiling

- Install trim & crown
- Swing doors
- Build walls at west end
- Plaster patching

3rd Floor

East/West

- Close in walls
- Toilet room infill's steel
- Toilet room concrete
- Concrete infill's
- Plaster patching
- Toilet room infill steel

2nd Floor

East/West

- Fire stop chases
- Rough in cold water/hot water riser
- Set door frames
- Frame walls and chases
- Rough in toilet exhaust

1st Floor

East/West

- Plaster patching ceilings
- Hydro sprinkler system
- Rough in cold water/hot water risers
- Rough in sprinkler pipe
- Rough in heating ventilation & air condition
- Rough in plumbing

Elevator 11/12/13/14

- Modify equipment and hoistways
- Concrete modifications
- Install cab fixtures

