

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

MECHANICAL, ELECTRICAL, PLUMBING (MEP) :

Before demolition the area is made safe for the activity by checking duct work (**M**), shutting off electrical breakers and cutting wire for affected areas, (**E**), or shutting off plumbing valves and checking for leaks (**P**).

(GLOVE BAG) : When removing a small quantity of ACM (asbestos containing material) a tubular plastic bag, with plastic gloves attached is secured around the object such as a pipe so the worker can place their hands in the gloves and safely remove the ACM, allowing it to remain in the bag.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**Score to
resume in
December**

Behind the Barricade

Plan of the Week

VOLUME I, ISSUE 61

AUG. 29 - SEPT 4, 2008

Modernization Activities Wing 4

WING 3

- Select demo in restrooms
- Salvage drinking fountains
- Salvage stone base
- Demo/cut/cap closet sinks
- Salvage blinds, doors and hardware

6th Floor

- Select demo in restrooms
- Salvage drinking fountains
- Salvage stone base
- Salvage blinds, doors and hardware
- Demo/cut/cap closet sinks
- Selective removal of interior walls

M-Level

- Secure area with monitors and card readers
- Mobilize and start HAZMAT containment

Cafeteria

- Submittal approval

5th Floor

- Select demo in restrooms
- Salvage drinking fountains
- Remove substrate
- Salvage stone base
- Demo/cut/cap closet sinks

4th Floor

- Select demo in restrooms
- Salvage drinking fountains
- Remove substrate
- Salvage stone base
- Demo/cut/cap closet sinks

3rd Floor

- Select demo in restrooms
- Survey existing conditions (doors/hallways/rooms)
- Salvage stone base
- Salvage blinds, doors and hardware

2nd Floor

- Select demo in restrooms
- Survey existing conditions (doors/hallways/rooms)
- Salvage stone base
- Salvage blinds, door and hardware

1st Floor

- Survey existing conditions (doors/hallway/rooms)
- Submittal approval

18th/19th Street

- Hoist erection and walk outs