

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

MECHANICAL, ELECTRICAL, PLUMBING (MEP) : Before demolition the area is made safe for the activity by checking duct work (**M**), shutting off electrical breakers and cutting wire for affected areas, (**E**), or shutting off plumbing valves and checking for leaks (**P**).

(GLOVE BAG) : When removing a small quantity of ACM (asbestos containing material) a tubular plastic bag, with plastic gloves attached is secured around the object such as a pipe so the worker can place their hands in the gloves and safely remove the ACM, allowing it to remain in the bag.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.

Score to resume
in December

Behind the Barricade

Plan of the Week

VOLUME 1, ISSUE 66 OCT. 03 - OCT. 09. 2008

Modernization Activities Wing 4

1st Floor East

- Select salvage/demo/protection in restrooms
- Selective demo of interior walls
- Cut/cap closet sink plumbing

1st Floor West

- Select salvage/demo/protection in restrooms
- Selective demo of interior walls
- Cut/cap closet sink plumbing

2nd Floor East

- Select demo in restrooms
- Selective demo of interior walls
- Cut/cap closet sink plumbing

2nd Floor West

- Select demo in restrooms
- Selective demo of interior walls
- Cut/cap closet sink plumbing

3rd Floor East

- Select demo in restrooms
- Selective demo of interior walls
- Cut/cap closet sink plumbing

3rd Floor West

- Select demo in restrooms
- Selective demo of interior walls
- Cut/cap closet sink plumbing

4th Floor East

- Select demo in restrooms
- Selective demo of interior walls
- Cut/cap closet sink plumbing

4th Floor West

- Select demo in restrooms
- Selective demo of interior walls
- Cut/cap closet sink plumbing

5th Floor East

- Selective demo of interior walls

5th Floor West

- Selective demo of interior walls

M-Level East

- HAZMAT removal
- HAZMAT air test
- Tear down containment

M-Level West

- Build HAZMAT containment

6th Floor East

- Select demo of interior walls
- Selective demo of toilet room wall chase for access
- Build HAZMAT containment
- Selective demo of perimeter chases

6th Floor West

- Selective demo of interior walls

7th Floor East

- Select demo of interior walls

7th Floor West

- Selective demo of interior walls

Cafeteria

- Mural protection
- Stairs 33 demolition

Elevator 11/12

- Disconnect/make safe