

Behind the Barricade

Construction Activities

October 27- November 02, 2008

* SMACNA SCORE: Score to resume in December

1 st Floor East West	<ul style="list-style-type: none"> • Selective demolition of interior walls • Demolition of stair 33 slab
2 nd Floor East/West	<ul style="list-style-type: none"> • Selective demolition of interior walls
3 rd Floor East/West	<ul style="list-style-type: none"> • Selective demolition of interior walls
4 th Floor East/west	<ul style="list-style-type: none"> • Selective demolition of interior walls
5 th Floor East/West	<ul style="list-style-type: none"> • Selective demolition of interior walls
6 th Floor East/West	<ul style="list-style-type: none"> • Selective demolition of interior walls, toilet room wall chase for access, perimeter chases • Build hazardous materials containment • ACM removal
7 th Floor	<ul style="list-style-type: none"> • Selective demolition of interior walls
Mechanical Floor East	<ul style="list-style-type: none"> • General demolition (North) • Demolition stairs 30 slab
Mechanical Floor West	<ul style="list-style-type: none"> • Build hazardous materials containment
Cafeteria	<ul style="list-style-type: none"> • Mural protection • Stairs 33 demolition • ACM removal for mural protection
Elevators 11/12	<ul style="list-style-type: none"> • Disconnect electrical • Drywall shaft

*SMACNA Score

A score that refers to the contractor's compliance with industry standards of the Sheet Metal and Air Conditioning Contractor's National Association (SMACNA) Indoor Air Quality (IAQ) Guidelines for Occupied Buildings.