

Behind the Barricade

Construction Activities - Wing 3

Nov. 17 - 23, 2008

SMACNA SCORE: *Scores will begin in December 2008*

1 st Floor East/West	<ul style="list-style-type: none"> • Left over general debris removal
2 nd Floor East/West	<ul style="list-style-type: none"> • Left over general debris removal
3 rd Floor East/West	<ul style="list-style-type: none"> • Left over general debris removal
4 th Floor East/west	<ul style="list-style-type: none"> • Left over general debris removal
5 th Floor East/West	<ul style="list-style-type: none"> • Left over general debris removal
6 th Floor East/West	<ul style="list-style-type: none"> • Remove balance of pipes from perimeter shafts • Lead abatement • Build HAZMAT containment • Remove windows, install temporary window coverings
7 th Floor East/West	<ul style="list-style-type: none"> • Remove latent ACM in chases and FCU's (Pre-abatement) • HAZMAT removal • Left over general debris removal
Mechanical Floor East	<ul style="list-style-type: none"> • Pour equipment pads • Prime and (1) coat ceiling and walls • Secure area with monitors and cards readers
Mechanical Floor West	<ul style="list-style-type: none"> • Build HAZMAT containment area 1 (North) • HAZMAT removal area 1 (North)
Cafeteria	<ul style="list-style-type: none"> • Mural protection east side • ACM removal at west side mural
Elevators 11/12	<ul style="list-style-type: none"> • Taping GWB • Painting

SMACNA Score: A score that refers to the contractor's compliance with industry standards of the Sheet Metal and Air Conditioning Contractor's National Association (SMACNA) Indoor Air Quality (IAQ) Guidelines for Occupied Buildings. **GSA conducts a daily check of the construction area to ensure the contractor is in compliance with the**

guidelines. No industry standard exists for the percentage of compliance.