

# Behind the Barricade

## Construction Activities - Wing 3

### Dec. 01 - 07, 2008

**SMACNA SCORE:** *Scores will begin in December 2008*

1 <sup>st</sup> Floor East/West	<ul style="list-style-type: none"> <li>• Left over general debris removal</li> </ul>
2 <sup>nd</sup> Floor East/West	<ul style="list-style-type: none"> <li>• Left over general debris removal</li> </ul>
3 <sup>rd</sup> Floor East/West	<ul style="list-style-type: none"> <li>• Left over general debris removal</li> </ul>
4 <sup>th</sup> Floor East/west	<ul style="list-style-type: none"> <li>• Left over general debris removal</li> </ul>
5 <sup>th</sup> Floor East/West	<ul style="list-style-type: none"> <li>• Left over general debris removal</li> </ul>
6 <sup>th</sup> Floor East/West	<ul style="list-style-type: none"> <li>• Remove balance of pipes from perimeter shafts</li> <li>• Lead abatement</li> <li>• Build HAZMAT containment</li> <li>• Remove windows, install temporary window coverings</li> </ul>
7 <sup>th</sup> Floor East/West	<ul style="list-style-type: none"> <li>• Remove latent ACM in chases and FCU's (Pre-abatement)</li> <li>• HAZMAT removal</li> <li>• Left over general debris removal</li> </ul>
Mechanical Floor East	<ul style="list-style-type: none"> <li>• Pour equipment pads</li> <li>• Prime and (1) coat ceiling and walls</li> <li>• Secure area with monitors and cards readers</li> </ul>
Mechanical Floor West	<ul style="list-style-type: none"> <li>• Build HAZMAT containment area 1 (North)</li> <li>• HAZMAT removal area 1 (North)</li> </ul>
Cafeteria	<ul style="list-style-type: none"> <li>• Mural protection east side</li> <li>• ACM removal at west side mural</li> </ul>
Elevators 11/12	<ul style="list-style-type: none"> <li>• Taping of sheetrock</li> <li>• Painting</li> </ul>

**SMACNA Score:** A score that refers to the contractor's compliance with industry standards of the Sheet Metal and Air Conditioning Contractor's National Association (SMACNA) Indoor Air Quality (IAQ) Guidelines for Occupied Buildings. **GSA conducts a daily check of the construction area to ensure the contractor is in compliance with the guidelines. No industry standard exists for the percentage of compliance.**