

**MODERNIZATION
PROGRAM
LIAISON OFFICE**

DEFINITIONS:

MECHANICAL, ELECTRICAL, PLUMBING (MEP) :

Before demolition the area is made safe for the activity by checking duct work (**M**), shutting off electrical breakers and cutting wire for affected areas, (**E**), or shutting off plumbing valves and checking for leaks (**P**).

(GLOVE BAG) : When removing a small quantity of ACM (asbestos containing material) a tubular plastic bag, with plastic gloves attached is secured around the object such as a pipe so the worker can place their hands in the gloves and safely remove the ACM, allowing it to remain in the bag.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.

**Score to resume
in December**

Behind the Barricade

Plan of the Week

VOLUME 1, ISSUE 67

OCT. 10 - 16, 2008

Modernization Activities Wing 4

WING 3

- Select demo in restrooms
- Selective demo of interior walls and doors

6th Floor

- Select demo in restrooms
- Salvage FCU covers
- Selective removal of interior walls
- Build HAZMAT containment
- Selective demo of toilet room wall chase for access

M-Level

- Secure area with monitors and card readers
- Mobilize and start HAZMAT containment
- Start selective demolition

Cafeteria

- Stairs 33 demolition
- Mural protection

5th Floor

- Select demo in restrooms
- Selective demo of interior walls and doors

4th Floor

- Select demo in restrooms
- Salvage stone base
- Selective demo of interior walls and doors

3rd Floor

- Select demo in restrooms
- Salvage stone base
- Selective demo of interior walls and doors

2nd Floor

- Select demo in restrooms
- Salvage stone base

1st Floor

- Select demo in restrooms
- Salvage stone base
- Salvage toilet partitions

18th/19th Street

- Hoist erection/chutes