11-16-09

DRILLING INSPECTION
ANNOUNCED AND UNANNOUNCED/SURFACE AND SUBSEA

API No. 608174117100

RIG ID. No. 46428 INSP DATE 11 / 12 / 09 DISTRICT 1 TYPE INSP: PRIMARY DR SECONDARY

RIG NAME T.O. Deepwater Horizon TOOL PUSHER Randy Ezell CO REP. Buel Lee

AREA/BLOCK MC 727 LEASE OCS-G 24102 WELL #2 TYPE WELL: (EX) / DV

OPERATOR B.P. Exploration & Production OP ID 02481 PRESENT OPERATION Performing Derrick Inspection w/ Third Party

FLIGHT DAYS 1 CODE INSPECTOR(S) MILES TO SHORE APD APPROVAL 08 / 14 / 09

INSP TIME 4 , 0 202 Williams WATER DEPTH 4781 SPUD DATE 09 / 17 / 09

WAIT TIME 0 , 0 KB-ML 4864 PERMIT TD MD 24845 FT TVD 24725 FT

TRVL TIME 2 , 4 RIG PHONE 713-232-8262 DRLG TD ~~0~~ FT

TOTAL P&A DATE PREVIOUS WELLBORE / / SIDETRACK DATE / /

CASING INFORMATION FROM FIELD

	SIZE HOLE	CSG SIZE	CSG GRADE	CSG WT/FT	MD SET AT	TVD SET AT	SX / CF CEMT	CSG TEST PRESS	CSG TEST TIME	WOC TIME	SHOE TEST
DRIVE		36"									
COND		28"	X-52	218.0	5906		Information on Inspection Date				10/20/09
SURF		22.0"	X-80	377.0	7382						
INTRM		18.0	P-110	116.0	9176						
INTRM	20.0"	16.0	P-110	112.0	16061.0		996/1086	*1342	30min	+24	14.3
PROD											
LINER											

(attach copy of current IWR to this inspection)

BOP TEST INFORMATION

STA used DCD / Yellow POD

WP RAM BOP(S) LAST TEST DATE 10 / 31 / 09 TEST PRESS HIGH 6100 LOW 250

WP ANNULAR BOP(S) LAST TEST DATE 10 / 31 / 09 TEST PRESS HIGH 3850 LOW 250

MUD PROPERTIES

MUD WEIGHT 13.7	WATER BASE		OIL BASE	✓	REMARKS:

ENFORCEMENT ACTIONS(s)

INC NO.	ITEM	ENFORCE CODE	SHUT DOWN DATE MO DAY YR	TIME HR MIN	RESUMED DATE MO DAY YR	TIME HR MIN	HRS DOWN	COMMENTS
			/ /	/	/ /	/		
			/ /	/	/ /	/		
			/ /	/	/ /	/		
			/ /	/	/ /	/		
			/ /	/	/ /	/		

POSTED NOV 19 2009 ANA

NOTED - EMILIEN

* Depth @ suspended drilling 19,985

REMARKS: * Post Hurricane Ida inspection on derrick / maint. Repairs

* Storm Pack started 11-7-09 / Storm Packer set 11-9-09

* MMS notified on 11-6-09 to Temp Suspend drilling operation

* Verbal Approval from S. Dessauer to Deepen casing Point to 20,300 (13 5/8) — 11/6/09

* 16" Casing Test 11/2/09

* Verbal Approval to Lower 16" Casing Pressure from 3250 to 3350 on 11/6/

* 16" Cement Job 10/29/09