07-10-08

Effective February 2004

MINERALS MANAGEMENT SERVICE
DRILLING INSPECTION PINC LIST
ANNOUNCED AND UNANNOUNCED/SURFACE AND SUBSEA

RIG ID. NO. 46428 INSP DATE 08/15/08 DISTRICT N.O TYPE INSP: PRIMARY Dr SECONDARY ____

RIG NAME TO Deepwater Horizon TOOL PUSHER Van Williams CO REP. Dwight Nunley

AREA/BLOCK MC 948 LEASE OCS-G 28030 WELL #2 TYPE WELL EX

OPERATOR BP exploration OP ID 2481 PRESENT OPERATION Drilling Ahead

		CODE	INSPECTOR(S)				
INSP TIME	5.00	53	R. Neal	MILES TO SHORE		APD APPROVAL	08/04/08
WAIT TIME	— —			WATER DEPTH	6090	SPUD DATE	04/24/08
				KB-ML	75	PERMIT TD MD	31606 FT
						TVD	31259 FT
TRVL TIME	4.00			RIG PHONE	713-232-8262	DRLG TD	29438 FT
TOTAL	9.00	P&A DATE PREVIOUS WELLBORE				SIDETRACK DATE	

APPROVED FROM APD

TYPE CASING	HOLE SIZE	CASING SIZE	GRADE	WT/FT	INT YLD	MD SET AT	TVD SET AT	SX/CF CMT	CASING TEST	BOP TEST	MIN. MUD
DRIVE		38				6435					
COND	32½	28	X-52	218	2437	7728	7728	5310		0.0	8.6
SURF	26	22	X-80	224	6363	9989	9989	9178	4452	6000	9.3
INTR	18¼	16	P-110	96	6918	18304	18301	1090	3500	6000	12.7
PROD	16	13⅜	Q-125	88.20	10045	20261	20252	989	6446	10000	13.8
LINR	14	11⅞	Q-125	71.80	10702	25660	25511	421	3900	10000	14.4
		0/0				31606	31259				14.5

FROM FIELD INFORMATION
CASING

TYPE CASING	HOLE SIZE	CASING SIZE	GRADE	WT/FT	INT YLD	MD SET AT	TVD SET AT	SX/CF CMT	CSG TEST PRESS	CSG TEST TIME	WOC TIME
DRIVE		38				6448					
COND	32½	28	X-56	218		7728.76		2787	4452	30	+24
SURF	26	22	X-80	277		9964.90	9984	3213	4470	30	+24
INTR	18¼	16	P-110	97.0		18375	18305	6060	6446	30	+24
PROD	16	13⅜	P-135	88.20		20261		1000	3517	30	+24
LINR	14	11⅞	Q-125	71.80		25642	25494	701	3778	30	+24

BOP TEST

WP RAM BOP(S) 15000 LAST TEST DATE 08/13/08 TEST PRESS HIGH 10200 LOW 250

WP ANNULAR BOP(S) 1000 LAST TEST DATE 08/13/08 TEST PRESS HIGH 3600 LOW 270

PRESSURE INTEGRITY TEST (CSG. SHOE TEST)

APPROVAL FROM APD	SURFACE INTER	EQM: EQM: EQM:	FROM FIELD INFORMATION	SURFACE INTER	EQM: EQM: EQM:

NOTED EMAIL POSTED SEP 17 2008 ANA

MUD PROPERTIES

MUD WT 14.20	WATER BASE		OIL BASE	✓	REMARKS

Apl 608174114900

Did EPA inspection, was taught the Visual + Digital Bop test as approved by MMS. Bop test 30 secs, Test accumulator and Tested gas Detector, 07-07-08 Delay Bop

LEGEND: W = warning C = Component / Well Shut In S = Structure / Facility Shut In TYPE WELL: EX = Exploratory DV = Development

Test Approved D. Jouguet. Casing test revision issued 08-07-08, inspection time on Front includes EPA inspection

ENFORCEMENT ACTION(S)

LINE NMBR	INC NMBR	ITEM	ENF ACT	SHUT DOWN DATE MM/DD/YY	SHUT DOWN TIME HR:MN	RESUMED DATE MM/DD/YY	RESUMED TIME HR:MN	HRS DOWN	COMMENTS

POSTED
SEP 17 2008
ANA

REMARKS

SAFE AWARD CRITERIA FOR EVALUATION

	POINTS ASSIGNED	MULTIPLIER	TOTAL
MAINTENANCE OF FACILITY		1	
GENERAL HOUSEKEEPING		2	
ACCURACY AND COMPLETENESS OF RECORDS		1	
AVAILABILITY OF REGULATIONS AND APPROVED PLANS		1	
TRAINING AND SAFETY AWARENESS OF PERSONNEL		2	
COOPERATION OF PERSONNEL		2	
UTILIZATION OF NEW TECHNOLOGY		1	
OVERALL INSPECTION		2	

EVALUATION REMARKS (INCLUDE POSITIVE OR UNDESIRABLE EVENTS)

ASSIGNING OF POINTS
0 = UNSATISFACTORY
1 = SATISFACTORY
RESULTING
2 = OUTSTANDING

RATING SCALE:
0 = FAILURE
1 - 6 = BELOW AVERAGE
7 - 17 = AVERAGE
18 - 23 = ABOVE AVERAGE
24 = EXCELLENT

TOTAL POINTS RECEIVED _____

ADDED OF SUBTRACTED POINTS FROM ABOVE EVENTS (1-2) _____

TOTAL POINTS _____

OVERALL RATING _____

LEGEND: W = warning C = Component / Well Shut In S = Structure / Facility Shut In

TYPE WELL: EX = Exploratory DV = Development