MINERALS MANAGEMENT SERVICE
DRILLING INSPECTION
ANNOUNCED AND UNANNOUNCED/SURFACE AND SUBSEA

11-15-07

API No. 608174113400

G24107

RIG ID. No. 46428 INSP DATE 11/9/07 DISTRICT 1 TYPE INSP: PRIMARY DR SECONDARY EN

RIG NAME Deepwater Horizon TOOL PUSHER Randy Ezell CO REP. Dwight Nunly

AREA/BLOCK MC 727 LEASE OCS-G ~~24702~~ WELL #1 TYPE WELL: (EX) / DV

OPERATOR BP Exploration + Production OP ID 2481 PRESENT OPERATION Just Finished latching up

FLIGHT DAYS 1 CODE INSPECTOR(S) MILES TO SHORE APD APPROVAL 09/20/07

INSP TIME 3.0 108 Clemens WATER DEPTH 4977 SPUD DATE 09/28/07

WAIT TIME 0 KB-ML 5052 PERMIT TD MD 32502 FT

TRVL TIME 1.2 RIG PHONE 713-232-8262 TVD 30919 FT

DRLG TD 8102 FT

TOTAL 4.2 P&A DATE PREVIOUS WELLBORE / / SIDETRACK DATE / /

Dwight Nunly

CASING INFORMATION FROM FIELD

	SIZE HOLE	CSG SIZE	CSG GRADE	CSG WT/FT	MD SET AT	TVD SET AT	SX (CF) CEMT	CSG PRESS	TEST TIME	WOC TIME	SHOE TEST
DRIVE		36			5371						
* COND		28	X-52	218	6043		3417	Not	yet		
SURF		22	X-80	224	8102		7780	Not	yet		
INTRM											
INTRM											
PROD											
LINER											

(attach copy of current IWR to this inspection)

BOP TEST INFORMATION (Not nippled up yet)

WP RAM BOP(S) LAST TEST DATE / / TEST PRESS HIGH LOW

WP ANNULAR BOP(S) LAST TEST DATE / / TEST PRESS HIGH LOW

MUD PROPERTIES

MUD WEIGHT	WATER BASE		OIL BASE		REMARKS:

2371
2885
1178
346
7780

ENFORCEMENT ACTIONS(s)

INC NO.	ITEM	ENFORCE CODE	SHUT DOWN DATE MO DAY YR	TIME HR MIN	RESUMED DATE MO DAY YR	TIME HR MIN	HRS DOWN	COMMENTS

POSTED
NOV 21 2007
ANA

NOTED - McLEAN

REMARKS: * Delayed in testing diverter due to tensioner problems on rig.

Started Running 28" on 10-30-07.

The APD approved on 09-20-07, had the 28" casing omitted
Dave Troquet approved of the 28" casing on 11-8-07